

Bainbridge Road
Work Scheduled for the Upcoming Week
Posted: July 23, 2010

From DiGioia-Suburban Excavating, LLC for the week of July 26 to July 30:

Phase C – Once again, it will look like we abandoned this phase due to the fact that we have to wait one week for the sub grade stabilization to cure.

Phases 1A & B to Huntington – Work will continue on the water main, catch basin runs, sanitary sewer, and temporary pavement. This work will continue to be done in floating zones with portable traffic signals.

Huntington Culvert - Cleveland Water Department is in the process of chlorinating and testing the new water main pipe that has been installed under the culvert pipe crossing at Huntington. Once this test has been passed, the lowered portion of pipe can be connected to the main and the old portion of water main that is in conflict with the culvert pipe will be removed.

Once the water main dive down is complete, we can continue installing the Huntington culvert across the Bainbridge intersection and continue down Huntington. The conflict with the sanitary at that intersection has been resolved and approved by the engineers, which will allow us to pour a section of the culvert in place to solve the problem with the existing sanitary sewer conflict.

Thank you for your patience and cooperation during this necessary improvement project.